

Detail of works above 50 lakhs completed last year

Name of work	Date of completion	Amount
1	2	3
<p>PART-I : Aug. w/s scheme Siswala group of villages & const. of Indp. w/works village Kharia Distt. Hisar. "Const.of RCC pipe channel, S/S tank, suction well for raw water, 3 No. F.Bed, 1 No. CWT, laying of distribution system and all other works contingent thereto".</p> <p>PART-II : A/mtc. W/S scheme Kharia (Hisar) "Mtc. & Operation of W/S scheme Kharia for 2 years after completion of work.</p> <p>PART-III : Prov. and fixing erection, testing & commissioning of pumping machinery all accessories complete in all respect".</p>	5/2008	118.00

**Executive Engineer
P.H. Engg. Divn.No.1
Hisar**

Detail of works above 50 lakhs which are in progress

Name of work	Estimated / Agreement Amount	Original due date of completion	Present status
1	2	3	4
Improvement w/s scheme Balsamand Distt. Hisar (Model village). "Remodeling / construction of inlet channel, 1 No. S/S tank, 4 No. rectangular F. Beds, 1 No. CWT, path and road, pipe line at Head works, construction of B/Stn. i.e. 1 No. RCC CWT, 1 No. PC, B/wall, laying of rising main, supplying and erection of pumping machinery at w/works and all other works contingent thereto".	<u>182.00</u> 126.14	5.3.2010	Work in progress
Improvement water supply scheme Kirmara (Model village). "Laying of RCC pipe NP2 inlet channel, repair of S/S tank, construction of F.Bed, RCC CWT, laying of pipe line at Head works, construction of road and path and all other works contingent thereto".	<u>53.60</u> 15.78	31.12.2009	Work in progress
Estimate for construction of boosting station dhani Chhimpawali Govt. school and other adjoining dhani village Sadalpur Distt. Hisar. "Const. of 1 No. under ground RCC clear water tank, size 25' dia, 1 No. pump chamber, B/wall, laying of rising main and all other works contingent thereto".	<u>66.50</u> 13.90	31.10.2009	Work in progress
Const. of 2nd w/works for abadi outside the Railway line area at Adampur. Laying of RCC pipe NP2 for inlet channel, laying of distribution system and laying of pipe line at head works, supplying, installing and commissioning of pumping machinery for raw water and clear water including all required electrical and mechanical equipments, operation and mtc. of civil works and	<u>304.00</u> 302.87	31.12.2009	Work in progress

distribution system for 3 years and all other works contingent thereto".			
Aug. w/s scheme Siswala group of villages & const. of Indp. w/works village Kharia Distt. Hisar. "Const.of 1 No. RCC OHSR 2.00 lac liter capacity at water works Siswala and all other works contingent thereto".	<u>118.00</u> 25.00	31.10.2009	Work in progress
Aug. w/s scheme Tokas Pattan village Distt. Hisar. "Const.of 1 No. RCC OHSR 3.00 lac liter capacity at water works Tokas Pattan and all other works contingent thereto".	<u>90.00</u> 28.25	30.11.2009	Work in progress
Prov. Ind. w/works Jakhod Khera Distt. Hisar. "Const.of 1 No. RCC OHSR 2.00 lac liter capacity at water works Jakhod Khera and all other works contingent thereto".	<u>98.00</u> 20.25	31.3.2010	Work in progress
Providing independent water works for village Salemgarh Tehsil & Distt. Hisar, laying of RCC pipe 300 mm i/d pipe inlet channel, construction of 1No. S/S tank of size 47.25 mtr. x 47.25 mtr. x 3.66 mtr., one No. RCC suction well of 1.52 mtr. dia for raw water, one No.RCC suction well of 1.52 mtr. dia for clear water, 1 No. RCC clear water tanks of 9.15mtr.x 7.00 mtr., 4 Nos. RCC filter beds each of size 9.15 mtr. x 6.10 mtr., one No. pump chamber of size 8.55 mtr. x 4 mtr., const. of boundary wall, laying of distribution system and laying of pipe line at head works, supplying, installing and commissioning of pumping machinery for raw water, clear water including all required electrical & mechanical equipments, prov. & fixing C.I. pipes & specials at head works maintenance of all works for three years and all other works contingent thereto .	<u>108.25</u> 86.20	30.11.2009	Work in progress
Providing Ind. w/works village Ludas Tehsil & Distt. Hisar. "Construction of 1 No. RCC OHSR 1.50 lacs litres capacity at water works Ludas and all other works contingent thereto".	<u>115.00</u> 19.50	31.3.2010	Work in progress
Providing Ind. w/works for village Chuli Khurd Tehsil & Distt. Hisar. "Laying of RCC pipe 300mm i/d inlet channel, construction of 1 No.	<u>122.00</u> 67.00	31.12.2009	Work in progress

S/S tank and all other works contingent thereto".			
Providing Ind. w/works for village Chuli Khurd Tehsil & Distt. Hisar. "Construction of 1 No. RCC OHSR 1.00 lacs litres capacity at water works Chuli Khurd and all other works contingent thereto".	<u>122.00</u> 15.69	31.12.2009	Work in progress
Providing Water Supply Scheme Meengni Khera under DDP Programme, Construction of inlet channel, construction of 1 No. S/S tank, One No. RCC suction well for raw water, one NO. RCC suction well for clear water, 1 No. RCC clear water tanks, 4 No. RCC filter beds, 1 No. RCC high level tanks, one No. pump chamber, boundary wall, laying of distribution system and laying of pipe line at head works and supplying, installing and commissioning of pumping machinery for raw water, clear water including all required electrical & mechanical equipments and subsequent operation & maintenance for three years and all other works contingent thereto .	<u>98.45</u> 82.60	31.12.2009	Work in progress
Prov. Ind. Water works at village Kabrel Tehsil & Distt.Hisar. "Const. of inlet channel, 2No. S/S tank and other structures, supplying installing and commissioning of pumping machinery and operation & Mtc. Of civil works for three year and all other works contingent thereto".	<u>139.00</u> 97.58	31.10.2009	Work in progress
Prov. Ind. Water works at village Kirtan Tehsil & Distt.Hisar. "Const. of inlet channel, 1No. S/S tank and other structures, supplying installing and commissioning of pumping machinery and operation & Mtc. Of civil works for three year and all other works contingent thereto".	<u>166.80</u> 106.43	31.10.2009	Work in progress
Providing Water Supply Scheme Sundawas under DDP Programme, Construction of inlet channel, construction of 1 No. S/S tank, One No. RCC suction well for raw water, one NO. RCC suction well for clear water, 1 No. RCC clear water tank, 3 No. RCC filter beds, _-__ No. RCC high level tanks, one No. pump chamber, boundary wall, laying of distribution system and laying of pipe line at head works and supplying, installing and commissioning of pumping machinery for raw water, clear water including all required	<u>182.00</u> 73.52	31.10.2009	Work in progress

electrical & mechanical equipments and subsequent operation & maintenance for three years and all other works contingent thereto .			
Providing Water Supply Scheme Bhiwani Rohilla under DDP Programme, Construction of inlet channel, construction of 1 No. S/S tank, One No. RCC suction well for raw water, one NO. RCC suction well for clear water, 1 No. RCC clear water tank, 4 No. RCC filter beds, ___ No. RCC high level tanks, one No. pump chamber, boundary wall, laying of distribution system and laying of pipe line at head works and supplying, installing and commissioning of pumping machinery for raw water, clear water including all required electrical & mechanical equipments and subsequent operation & maintenance for three years and all other works contingent thereto .	<u>182.00</u> 80.89	31.10.2009	Work in progress
Prov. Ind. Water works at village Asrawan under DDP Programme Tehsil & Distt.Hisar. "Const. of inlet channel, 1No. S/S tank and other structures, supplying installing and commissioning of pumping machinery and operation & Mtc. Of civil works for three year and all other works contingent thereto".	<u>83.50</u> 74.65	31.10.2009	Work in progress
Prov. Ind. Water works at village Asrawan under DDP Programme Tehsil & Distt.Hisar. "Construction of 1 No. RCC OHSR 1.50 lacs litres capacity at water works Asrawan and all other works contingent thereto".	<u>83.50</u> 18.50	31.12.2009	Work in progress

**Executive Engineer
P.H. Engg. Divn.No.1
Hisar**